

BA Modern Ballet Showcase 2018

Technical Stage Department

Grid and Flying Checklist

To Be Completed Prior to Each Show by Head Flyperson

Date:	Completed By:	
Signature (Once Completed):		
Item	Task	Completed
GRID		
Loft Blocks and Hemp Sets	All Loft Blocks Secured to Grid Panels	
	All Spot Blocks Securely Hung to Crossbars, with Clips Closed	
	Pulleys Receive and Drop Lines Without Rubbing on Grid	
	All Blocks Accepting and Sending Line at Correct Angle	
F.O.H. and Stage		
Stage Right Fly Floor	Fly Board Marked Correctly	
	Fly Rail Marked Correctly	
	All Hemp Lines Cleated Off Securely and Coiled	
	All Flying Pieces in Working Order	
Stage Left Fly Floor	Fly Rail Marked Correctly	
	All Hemp Lines Cleated Off Securely and Coiled	
F.O.H. Motors	All Tripe Tied Away	
	Motors Hanging Straight Below Suspension Point	
	Fall and Arrest Safeties Hanging Straight Below Suspension Point	
	Truss Hanging Level	

Flys Pre-Show Checklist

Task	Completed
Test Full Travel of All Flying Pieces	
Fly House Drapes to IN Dead (Should be Done at the Quarter)	
Ensure all Bar Pickups are Tight and all Hemp Lines Coiled Neatly	
Ensure Fly Floor is Tidy and in Working Order	
Ensure DS Gauze, DS Black, MS Gauze, MS Full Black, US Gauze, Mirror Ball, and Star Cloth are on OUT Dead (Pink Tape on Hand Lines)	
Ensure all Other Bars are on IN Dead (Green Tape on Hand Lines)	

Flys Post-Show Checklist

Task	Completed
On 'House Clear' take House Drapes to OUT Dead (Pink Tape on Hand Lines)	
Ensure Brakes are Locked On Every Counterweight Set	
Tidy Fly Floor and Switch Lights Off	

Complete

Compiled by Jamie McQueen - Head of Flys